



Hope you are having a great day.

We completed the installation inspection at 

We can confirm that your roof coating has been installed as per:

- The current building code
- The manufacturer's installation specifications

Please see below the details of the assessment carried out on your roof. We've included photographic documentation, which can be accessed by clicking on the thumbnails. This will open the images for your review.

Another excellent installation from 

Kind regards & speak soon



Roofbuddy
77a Morrin Road, St Johns, Auckland 1072
roofbuddy.co.nz | hello@roofbuddy.co.nz | 0800 119 998

Works match quote specifications

Works match quote specifications	Pass	Action	N/A
	✓		
Comments: All work matches work specs, first impressions nice and tidy work			
<div style="display: flex; justify-content: space-around;"> <div style="border: 1px solid #ccc; padding: 5px; width: 40px; height: 20px; margin: 2px;">IMAGE</div> <div style="border: 1px solid #ccc; padding: 5px; width: 40px; height: 20px; margin: 2px;">IMAGE</div> </div>			

Roofing Sheets

Roofing Sheets - General	Pass	Action	N/A
- Overhang 50mm to gutter	✓		
- Paper tensioned at 20mm to gutter			
- Purlin spacing 900mm			
- Stop ends folded			
- No holes or gaps			
- Turn downs for low pitch			
Comments: All sheets overhanging into gutter correctly, all purlin spacing to code			
<div style="display: flex; justify-content: space-around;"> <div style="border: 1px solid #ccc; padding: 5px; width: 40px; height: 20px; margin: 2px;">IMAGE</div> <div style="border: 1px solid #ccc; padding: 5px; width: 40px; height: 20px; margin: 2px;">IMAGE</div> <div style="border: 1px solid #ccc; padding: 5px; width: 40px; height: 20px; margin: 2px;">IMAGE</div> </div>			

Roofing Sheets - Aesthetic	Pass	Action	N/A
- Laid square at right angles	✓		
- Tidy and straight			
- Dents and scratches within tolerance			
- Laps correct (no kickouts)			
- Correct touch up paint applied			
Comments: All sheets look to be lapped correctly, no dents, scratches or swarf. Very well done			
<div style="display: flex; justify-content: space-around;"> <div style="border: 1px solid #ccc; padding: 5px; width: 40px; height: 20px; margin: 2px;">IMAGE</div> <div style="border: 1px solid #ccc; padding: 5px; width: 40px; height: 20px; margin: 2px;">IMAGE</div> </div>			

Roofing Sheets - continued

Roofing Sheets - Fixings	Pass	Action	N/A
- Correct screw / rivet pattern	✓		
- Over/Under screw within tolerance			
- Nothing punching through timber			
- Purlin strips for clear sheets			
- Mesh under 4 degrees			
- Drip edge under 4 degrees			
Comments: Correct screws and rivet pattern used, could barely find any over screwed, very well done			
<div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px 15px; background-color: #f0f0f0;">IMAGE</div> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px 15px; background-color: #f0f0f0;">IMAGE</div> </div>			

Flashings

Flashings - General	Pass	Action	N/A
- Dents and scratches	✓		
- Detailing			
- Correct screw / rivet pattern			
- Over/Under screw within tolerance			
- Soft edge pushed down			
- Cut in correctly			
Comments: Flashings complete to a high standard and cut in correctly. Scratches within tolerance. All soft edge tapped done			
<div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px 15px; background-color: #f0f0f0;">IMAGE</div> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px 15px; background-color: #f0f0f0;">IMAGE</div> </div>			

Flashings - Ridges	Pass	Action	N/A
- Connecting junctions	✓		
- Hip ends			
- High wind zone compliant			
Comments: All ridges cut in correctly and to a high standard			
<div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px 15px; background-color: #f0f0f0;">IMAGE</div> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px 15px; background-color: #f0f0f0;">IMAGE</div> </div>			

Flashings - continued

Flashings - Aprons, barges and headcaps	Pass	Action	N/A
- Diverters at ends	✓		
- Tucked under weatherboard			
- Z flashings installed			
Comments: All barges cut in correctly. Good to see use of wafers.			
<div style="display: flex; gap: 20px;"> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px; width: 80px; height: 30px; text-align: center;">IMAGE</div> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px; width: 80px; height: 30px; text-align: center;">IMAGE</div> </div>			

Flashings - Valleys	Pass	Action	N/A
- 50mm run into gutter	✓		
- Straight cut lines			
- Tray dimensions compliant			
- Junctions compliant			
Comments: Valley cut in correctly with a nice overhang into the gutter			
<div style="display: flex; gap: 20px;"> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px; width: 80px; height: 30px; text-align: center;">IMAGE</div> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px; width: 80px; height: 30px; text-align: center;">IMAGE</div> </div>			

Penetrations

Penetrations - General	Pass	Action	N/A
- Dektite size, location and orientation	✓		
- Aerial and dishes removed and replaced			
Comments: All penetrations have correct sized dektite used and trayed.			
<div style="display: flex; gap: 20px;"> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px; width: 80px; height: 30px; text-align: center;">IMAGE</div> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px; width: 80px; height: 30px; text-align: center;">IMAGE</div> </div>			

Penetrations - Fixings	Pass	Action	N/A
- Correct screw / rivet pattern	✓		
- Over/Under screw within tolerance			
- 50mm rivet spacing on Dektites			
- MS on chase flashings			
- Washers and silicon on joins			
Comments: 50mm rivets spacings used on all dektites			
<div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px 15px; background-color: #f0f0f0;">IMAGE</div> <div style="border: 1px solid #ccc; border-radius: 5px; padding: 5px 15px; background-color: #f0f0f0;">IMAGE</div> </div>			

General notes and feedback

Overall comments: Overall very tidy work, really nice workmanship. Everything complete to a very high standard

IMAGE

IMAGE

IMAGE

IMAGE

Disclaimer

This report has been compiled solely for information purposes to confirm that roofing works have been completed by another party at the premises and in a manner expressly identified and set out in the report (**Purpose**). As part of compiling this report, reliance may have been had on opinions, documents, photos, assumptions, guarantees, assurances, warranties, statements or other information (express or implied) provided by third parties. Any opinion expressed in this report is based on the knowledge and approach of the person who formed that opinion at the date that the opinion was formed and the opinion may have ceased, or may cease, to be the opinion of the relevant person or to be appropriate in the light of subsequent knowledge.

This report is intended solely for the recipient expressly identified in the report (**Recipient**) and may not be relied upon by any other party. By being provided with this report, the Recipient agrees to not use the information contained in this report or any other information provided by Roofbuddy Limited (**Roofbuddy**) or its related companies, directors, officers, employees, contractors, agents, consultants, and advisors (together, **Representatives**) in connection with the Purpose, except to the extent it is relevant to the Purpose, and the Recipient agrees that the use of or any reliance on this report is at the Recipient's own risk.

No representation or warranty, express or implied, is made as to the completeness, fairness, accuracy, adequacy or reliability of any representations, statements, estimates, or opinions or other information contained in this report, or as to the reasonableness of any assumption (as applicable), any of which may change without notice. To the maximum extent permitted by law, Roofbuddy and its Representatives are not responsible for any adverse consequences arising from the Recipient's use of and reliance on this report, and disclaim all liability and responsibility (including without limitation any liability arising from fault or negligence on the part of Roofbuddy and/or its Representatives) for any direct or indirect loss or damage which may be suffered by any Recipient through use of or reliance on anything contained in, or omitted from, this report. Roofbuddy and its Representatives are not under any obligation to notify the Recipient or provide any further information if they become aware of any inaccuracy, incompleteness or change in any information set out in this report or any event which may affect or qualify any aspect of this report

Neither Roofbuddy, nor any of its Representatives, is liable, and the Recipient covenants not to make any claim or commence or pursue any proceedings against any of them, for any loss or damage of any kind (including, without limitation, any consequential loss or loss of profits) arising from any:

1. use of or reliance on this report by the Recipient (or any other party);
2. error, inaccuracy, incompleteness or similar defect in the report; or
3. default, negligence or lack of care in relation to the preparation or provision of this report.

Please see below the details of the assessment carried out on your roof. Under the "General Notes and Feedback" section, you will find photo links that provide a visual overview of your roof.

If Roofbuddy or any of its Representatives is liable for any reason for any loss suffered or liability incurred by the Recipient arising from the use of or reliance on this report, or for any other reason, Roofbuddy's or the relevant Representative's liability (whether arising in contract, tort (including negligence) or otherwise) is limited to NZ\$500.